

NSW Wild Dog Fence Extension

Project Update

April 2020

BROUGHAMS GATE TO MURRAY RIVER (322 KM)



Mapping completed

On-ground consultation with landholders



35 km priority site identified

HUNGERFORD TO MUNGINDI (420 KM)



Desktop mapping complete

Some consultation with landholders



On-ground mapping and consultation delayed by rain

STAKEHOLDER ENGAGEMENT



FINANCIALS

\$0.3 million spent to date:

- approvals: \$0.2
- project admin: \$0.1
- materials: 0
- construction: 0

\$11.2 million tender for the manufacture and supply of fence materials complete and under review



GET INVOLVED



Tender to be called for construction works – May

Currently recruiting for construction project managers



APPROVALS

COMMENCED



Legislative changes

COMPLETED



Biodiversity desktop analysis*

COMMENCED



Aboriginal cultural heritage desktop analysis*

LIAISED



SA wild dog boards

COMMENCED



Environmental Impact Statement



High priority sites established to begin construction in July 2020



MoU with South Australia authorities are continuing to be developed

COVID-19

The project team is adapting to a new way of working in light of COVID-19, with measures put in place to ensure the safety of landholders, the community and staff. While it is not business as usual, the team will be progressing the project in the weeks and months ahead, where safe and practical to do so.

* For the NSW and SA section.



For further information regarding the NSW Wild Dog Fence Extension project, please contact Project Manager, Dan Owens on M: 0408 250 319 or E: dan.owens@scs.nsw.gov.au